



<u>ID</u>	<u>Task Name</u>	<u>Duration</u>	<u>Start</u>	<u>Finish</u>
1	Mobilisation of plant / Equipment	1 day	Mon 16/05/22	Mon 16/5/22
2	Set up temporary traffic management	1 day	Mon 16/05/22	Mon 16/5/22
3	Phase 1 - High Street	12 days	Mon 16/05/22	Tue 31/05/22
4	Phase 2 - Bank Place	6 days	Wed 1/6/22	Tue 7/6/22
5	Phase 2 - Abbey St	12 days	Wed 8/6/22	Tue 21/6/22
6	Phase 3 - O'Connell st / Lwr Market St	18 days	Wed 22/6/22	Tue 12/7/22
7	Phase 4 - O'Connell st / Lwr Market St - Station Rd	18 days	Wed 13/7/22	Tue 2/8/22
8	Phase 5 - O'Connell St, Station Rd - Old Barrack St	6 days	Wed 3/8/22	Tue 9/8/22
9	Phase 7 - Upper O'Connell St - Carmody st	14 days	Wed 9/8/22	Thu 25/8/22
10	Final attendances on ESB	5 days	Mon 29/8/22	Fri 2/9/22
11	De-mobilisation	1 day	Fri 2/09/22	Fri 2/09/22